GENERAL OBLIGATION BONDS - 2008 PROPOSED PROJECTS STATUS/ **BOND ISSUE AUTHORIZED DESCRIPTION PROJECT UPDATES TIMELINE** Lessen storm water runoff Project scope complete. 2011 General impacts of upstream Plans at 50%. **Utility Conflicts being addressed Completed** Obligation \$5,500,000.00 developments by creating Plans Due July 2016 Construction expected Bonds capacity to mitigate more Winter 2017. frequent storm events. Detention and additional Project scope complete. 2013 General channelization to address storm Plans at 50%. Utility Conflicts being addressed Completed Obligation \$3,700,000.00 water impacts from continuing Construction expected Plans Due July 2016 Bonds residential development Winter 2017. upstream. Land acquires. Plans and Ball Field Project: Construction bids were Land acquisition for a 2011 General bid specifications beign opened and are being reviewed. Bids came 2008 Proposition 4: Quality of Life community park and developed. Construction in higher than anticipated. Additional Obligation \$3,300,000.00 Ball Field Construction construction of a competition expected late summer funding or value engineering is being looked Bonds ball field complex. 2016 at by City staff.

Construction of a multi-use

community events facility.

Amenities include athletic

courts, concession areas,

meeting rooms, recreation &

youth activity areas.

2013 General

Obligation

Bonds

\$4,800,000.00

\$17,300,000.00

2008 Proposition 5: Quality of Life

Community Center

Area has been identified.

Design in process.

Construction expected to

begin in Summer 2017.

Project is in preliminary design with RVK

Architects.

GENERAL OBLIGATION BONDS - 2013 PROPOSED PROJECTS

PROJECT	BOND ISSUE	AUTHORIZED	DESCRIPTION	STATUS/ TIMELINE	UPDATES
2013 Proposition 1: Road and Sidewalk Improvements	2014 General Obligation Bonds	\$2,050,000.00	North Main/FM1103 Intersection improvements and Borgfeld Sidewalks.	Intersection plans being developed. Construction Fall 2016.	Design plans were reviewed by TxDOT District Office and are now in Final Design. Bidding expected in late Summer 2016
2013 Proposition 2: Fire Station improvements	2014 General Obligation Bonds	\$825,000.00	Refurbish fire station #1 by expanding living quarters and office space.	Initial plans complete. Construction expected to begin in Summer of 2016.	100% Plans Due late April. Project expected to go to bid by mid-June 2016. Bid Award expected July 2016
Total		\$2,875,000.00			

GENERAL OBLIGATION BONDS - 2014 PROPOSED PROJECTS							
PROJECT	BOND ISSUE	AUTHORIZED	DESCRIPTION	STATUS/ TIMELINE	UPDATES		
2014 Proposition 2: Fire Station # 3	2015 General Obligation Bonds	\$4,000,000.00	Construction of fire station #3 at Weidner and FM 1103. Additional \$3.5M authorized and expected to be issued in 2017	Begin site work and design in 2016.	No change		
2014 Proposition 3: Road Improvements - Haeckerville Rd	2015 General Obligation Bonds	\$2,500,000.00	Haeckerville Road improvements from Lower Seguin to IH-10 to include drainage enhancements, road widening, rehabilitation and resurfacing.	Engineering Services awarded to Garza EMC January 2016 Design expected to be completed by the beginning of Summer 2016. Construction to begin in late Summer 2016.	30% plans are due by May 2016. Survey work should be completed in late April 2016. Construction expected to start late summer-early fall 2016.		
Total		\$6,500,000.00					

REVENUE BONDS									
PROJECT	BOND ISSUE	AUTHORIZED	DESCRIPTION	STATUS/ TIMELINE	UPDATES				
Water & Wastewater Infrastructure	2012 Revenue Bonds	\$8,000,000.00	Construction of water storage and distribution facilities to interstate highways and extending wastewater lines along FM78.	FM 78 Sewer Main Project – Easements have been acquired, construction began January 2016.	Construction began in January 2016. 2,000 feet of pipe and 11 manholes installed. Estimated completion August/September 2016				
				Town Center water plant project Construction of new 1.25 M Gal Elevated tank to begin inearly May 2016.	Elevated tank estimated completion March 2017. Construction began June 2016. Ground tank and pump house to bid in July/August 2016.				